EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements and asphalting to roads at Shivanahalli in ward no:- 01 of 4SD
2	Amount of work portion	
3	Estimated Cost	Rs. 18.00 lakhs.
4	Name of Contractor	Sri. B.R. Dhananjaya
5	Agreement no	EE(4NK.D) EPMT-02/10.0/ 00044/2017-18. dt: 2/11/17
6	No and date under which work order issued	00044/2017-18. dt: 2/11/17
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	31-08.2018
9	Date of receipt of application in the Sub Division office	31-08.2018
10	Extension granted if any	NIL
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	80%
12	Work carried out during 1st extension	20%

13	Work carries out during 2nd extension	—
14	Time now applied for	255 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	NIL
18	Probable time required for completion of remaining work	NIL
19	Cost work charged establishment charged on the work after the expairy original period	Yes
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ